

CONSTRUCTION STATUS: VMC West Parking Lot

Date: August 6, 2008

Update: Next update slated for August 15, 2008

Specific sections of the parking lot are being repaired to take care of ponding issues, with the entire lot scheduled to be seal coated and restriped to the correct spacing requirements.

The center entry connection between the Diagnostic Medicine Center and the West Parking Lot will be made once the building structure and exterior is substantially complete in early spring 2009. Handicap parking and access has been relocated temporarily to the South Client Parking Lot until the center entry connection is complete.

330 spaces along with curb & gutter, lighting, and landscape have been built. There is a net addition of approximately 100 spaces.

A temporary contractor parking lot has been constructed on the west side of the ditch with a footbridge over the ditch for workers to access the construction site.

CONSTRUCTION STATUS: VTH Client Parking Lot

Date: August 6, 2008

Update: Next update slated for August 15, 2008

The parking lot has been bid and is being evaluated for completeness.

All work will be coordinated with existing operations. There will be more information to come as plans are finalized.

CONSTRUCTION STATUS: Diagnostic Medicine Center

Date: August 6, 2008

Update: Next update slated for August 15, 2008

Exterior steel is complete and insulation is being applied and exterior cladding to come. The mechanical units are in place. Interior duct work and framing are progressing. The Necropsy area block walls are being constructed. The breezeway walls are being insulated with brick to come.

Access to VTH Receiving will be maintained through a new service drive from the southeast corner of the new VMC West Parking Lot. The parking lot east of Equine Isolation will be maintained with access from Bay Farm Road (next to the railroad tracks).

The project is scheduled to be completed June 2009.

CONSTRUCTION STATUS: DMC & South Campus Utilities

Date: August 6, 2008

Update: Next update slated for August 15, 2008

All utility lines have been completed. The Chill Plant is operational and the temporary chillers have been removed.

CONSTRUCTION STATUS: SCAVMA Dog Food Building

Date: August 6, 2008

Update: Next update slated for August 15, 2008

The building is complete and the pet food operation will be moving to the new location shortly. A building dedication and open house will be announced. E-mails will be sent out with all of the pertinent information.

The building is located near the northeast corner of the old Dairy Barn.

CONSTRUCTION STATUS: Equine Orthopaedic Paddock

Date: August 6, 2008

Update: Next update slated for August 15, 2008

Fencing around existing stalls along with lighting has been bid and will be constructed late August thru September.